

Site Order Book

Improvements to Roads and RCC Drains at Brundavana collage Road, Vinayakanagara, Shivapura and Surrounding area in Ward No.05


12/10/2020

Vingalla nagar 1st cross Rail Drain
Earth work Execution

Vingalla nagar 2nd cross Rail Drain
Earth work Execution

Shivapura 1st A cross Rail Drain
Earth work Execution

2nd A cross Rail Drain Earth Execution



13/10/2020

Vingalla nagar 1st cross Rail Drain
Earth work Execution

Vingalla nagar 2nd cross Rail Drain
Earth work Execution

Shivapura 1st A cross Rail Execution
2nd A cross Rail Execution



15/10/2020

Vingalun nager 1st cross Rail Drain Excavation

2nd cross Rail Pce work

Shivapur 1st A cross Rail Pce work

2nd A cross Rail Pce work

3rd A cross Rail Drain Excavation

Vingalun nager 3rd cross Rail Excavation

di

W. S. S.

16/10/2020

Vingalun nager 1st cross Rail Dressing work

2nd cross Rail steel work

3rd cross Rail Excavation work

Shivapur 1st A cross Rail Pce work

2nd A cross Rail Pce work

3rd A cross Rail Drain Pce

Vingalun 3rd cross Rail Excavation

4th cross Rail Drain Excavation

Vingalun nager Govt School opp Rail Drain
Excavation

di

W. S. S.

17/10/2020

Vinayaka Nagar 1st cross Rail PCC work
2nd cross Rail Bottom concrete
2nd cross Rail PCC work

Shivapura 1st A cross Rail Steel work
2nd A cross Rail Steel work
3rd A cross Rail Steel work

Vinayaka 3rd cross Rail PCC work
4th cross Rail PCC work

Vinayaka Nagar Govt School opp. Rail Drain
Excellent





19/10/2020

Vinayaka Nagar 1st cross Rail Steel work
2nd cross Rail Shuttering work
2nd cross Rail Steel work

Shivapura 1st A cross Rail Bottom concrete
2nd A cross Rail Bottom concrete
3rd A cross Rail Bottom concrete

Vinayaka Nagar 3rd cross Rail PCC work
4th cross Rail Steel work

Vinayaka Nagar Govt School opp. Rail PCC
work





20/10/2020

Vingale nagar 1st cross Reel Bottom Concrete
2nd cross Reel wall concrete
2nd cross Reel Bottom concrete
Shivapur 1st A cross Reel shuttering work
2nd A cross Reel shuttering work
3rd A cross Reel shuttering work
Vingale nagar 3rd cross Reel Steel work

22/10/2020

Vingale nagar 1st cross Reel Bottom concrete
2nd cross Reel wall concrete work
2nd cross Reel wall shuttering work
Shivapur 1st A cross Reel wall concrete
2nd A cross Reel wall concrete
3rd A cross Reel wall concrete
Vingale nagar 3rd cross Reel ~~Reel~~
Bottom concrete

Ci

~~WPS~~

23/10/2020

Vingale nagar 1st cross Reel wall shuttering
2nd cross Reel wall curing work
2nd cross Reel wall concrete work
Shivapur 1st A cross Reel wall curing
2nd A cross Reel curing work
3rd A cross Reel curing work
Vingale nagar 3rd Reel Bottom concrete

Ci

~~WPS~~

27/10/2020

Vinayaka Nagar 1st cross Road wall shuttering
work
2nd cross Road wall carrying work
Vinayaka Nagar 3rd cross wall shuttering
work



28/10/2020

Vinayaka Nagar 1st cross Road wall concrete
3rd cross Road shuttering work
Vinayaka Nagar 4th cross Road Excavation



29/10/2020

Vinayaka Nagar 1st cross Road wall concrete
3rd cross Road wall concrete
Vinayaka Nagar 4th cross Road Excavation
Brundavan ~~College~~ College SBI Bank Road
Drain Excavation



12/11/2020

Vingella wajan 10th cross Rail coral
concrete

Brundara college SBI Bank Rail
Rail

Brundara college Rail gate Bottom
concrete

Shivapura 2nd cross Rail steel laying

~~CC~~

~~WHS~~

13/11/2020

Vingella wajan 10th cross Rail coral
concrete

Brundara college SBI Bank Rail
Steel work

Brundara college SBI Bank Rail work

Brundara college Rail gate Bottom
concrete

Shivapura 3rd cross Rail steel laying

~~CC~~

~~WHS~~

13/11/2020

Vingella wajan 10th cross Rail coral concrete

Vingella wajan 1st cross Rail steel laying

~~CC~~

~~WHS~~

18/11/2020

Brandave college sbi Bank Rec work
SBI Bank Rec Bottom concrete
Brandave college Rec gate work
shuttering
Vijayaraj Nagar 1st cross Rec clearing

~~li~~

~~UPES~~

20/11/2020

Brandave college sbi Bank Rec work
SBI Bank Rec Bottom concrete
Brandave college Rec gate work
concrete
Vijayaraj Nagar 3rd cross Rec steel laying

~~li~~

~~UPES~~

21/11/2020

Brandave college SBI Bank Bottom concrete
Brandave college Rec gate work concrete
Vijayaraj Nagar 1st main 1st cross Rec
Rec Excavation for Auto Portion

~~li~~

~~UPES~~

23/11/2020

Brandaban College SBI Bank Bottom Corner
Brandaban College SBI Bank gate wall
Concrete

6'

~~WPS~~

24/11/2020

Brandaban College SBI Bank Bottom Corner
Brandaban College Corridor

6'

~~WPS~~

26/11/2020

Brandaban College SBI Bank Bottom Corner
SBI Bank wall Shuttering wall
Vijayalakshmi Nagar 1st cross 1st cross Rail
Rail Elevation for cut. Portion

6'

~~WPS~~

27/11/2020

Brandaban College SBI Bank Rail wall
Shuttering
SBI Bank Rail wall Corridor
Vijayalakshmi Nagar 1st cross 2nd cross Rail
Rail cut Portion

6'

~~WPS~~

30/11/2020

Brunelwar College SB: Bank Road
wall concrete

vinyl paper 1st main garden Road
cut portion Excavation

[Signature]

[Signature]

01/12/2020

Brunelwar College SB: Bank Road
wall concrete

vinyl paper 2nd main Road Road
Excavation cut portion

5th cross Road Excavation for cut

portion

[Signature]

[Signature]

02/12/2020

Brunelwar College SB: Bank Road
wall concrete

~~vinyl~~ vinyl paper 7th main Road cut

portion Excavation

6th cross Road Scav. Eng

1st cross Road Scav. Eng

[Signature]

[Signature]

07/12/2020

Vineyard Roger 1st main 1st cross Reel
 worm for cut Portion.
 1st main 2nd cross Reel worm for cut Portion
 8th main Reel ~~Scarcely~~ Scarcely
 1st cross Reel GSB laying

cc

[Signature]

Vineyard 07/12/2020
 1st cross Reel ~~crossed~~ Compressor
 8th main Reel ~~Scarcely~~ Scarcely
 7th cross Reel ~~Scarcely~~ Scarcely
 Brundavan college SBI Bank Reel
~~Scarcely~~ Scarcely

cc

[Signature]

9/12/2020
 Vineyard Roger 1st cross Reel worm
 laying worm - GSB laying
 8th main Reel ~~Compressor~~
 7th cross Reel GSB laying
 Brundavan college SBI Bank Reel
 Scarcely

cc

[Signature]

Vingeller aager 1st cross worm compaction
and

10/18/2020

8th main Pul compaction

7th cross Pul compaction

Brewery cage SB: Bank Pul

Scavenging





11/18/2020

Vingeller aager 1st cross worm compaction

8th main Pul worm laying

7th cross Pul worm laying

Brewery cage SB: Bank Pul

Scavenging





12/18/2020

Vingeller aager 1st cross Pul worm compaction

8th main Pul worm laying

7th cross Pul worm laying

Brewery cage SB: Bank Pul GSB

laying





16/12/2020

Vinayaka Nagar 8th main Road completion
7th cross Road completion
Brundavan College SBI Bank Road GSB lay.

~~C~~

~~WMS~~

17/12/2020

Vinayaka Nagar 8th main Road completion
7th cross Road completion
Brundavan College SBI Bank completion

~~C~~

~~WMS~~

18/12/2020

Brundavan college SBI Bank work
laying work

~~C~~

~~WMS~~

19/12/2020

Brundavan college SBI Bank work
laying work

~~C~~

~~WMS~~

21/12/2020

Vinayla agar 1st main 1st cross Rel
Portion DBM con
1st main 2nd cross Rel cut Portion
DBM con
Vinayla agar 11th cross Rel cut Portion
DBM con
Extraction

Ce

11/12

22/12/2020

Vinayla agar 5th cross Rel cut Portion
DBM con
6th cross Rel DBM laying con
Extraction

Ce

11/12

23/12/2020

Vinayla agar 1st cross Rel DBM
laying con
7th cross Rel DBM laying con

Ce

11/12

24/12/2020
Vingelle Nagar 7th cross Reel DBM laying
work
SB Bank near Brundaban College
DBM laying work

C¹

~~11/12/20~~

28/12/2020

SB Bank near Brundaban college DBM
laying work

Vingelle Nagar 1st main 1st cross Reel
BC laying

C¹

~~11/12/20~~

29/12/2020

Vingelle Nagar 1st main 1st cross Reel
BC laying

1st main 2nd cross Reel BC laying

C¹

~~11/12/20~~

30/12/2020

~~vinayella nager~~ 1th & 5th cross Pool Be
laying wood

~~1/1/21~~

~~31/12~~
31/12/2020

vinayella nager 6th cross Pool Be
laying wood
3rd cross Pool Be laying wood

~~1/1/21~~

21/12/21

vinayella nager 7th cross Pool Be laying
wood
8th cross Pool Be laying wood

~~1/1/21~~

04/01/2021

Vinayaka Nagar 7th cross Road Be laying
and
water Tank Road Be laying work

CC

WHS

06/01/2021

Vinayaka Nagar 1st cross Road Be laying work
2nd cross Road Be laying work

CC

WHS

07/01/2021

Vinayaka Nagar road 1st cross to 7th cross Road
Be laying

CC

WHS

08/01/2021

Brundavana College SBI Bank Road Be
laying

CC

WHS

09/01/2021
Brundavan college SBI Bank Road B C
laying work

~~CS~~

~~11/01/2021~~

11/01/2021

Brundavana college SBI Bank Road B C
laying work

~~CS~~

~~11/01/2021~~

15/01/2021

Road marking work in Vinayak Nagar

~~CS~~

~~11/01/2021~~

16/01/2021

Road marking work in SBI Bank Road

~~CS~~

~~11/01/2021~~